

UPDATED: Oct, 2020				PROJECTS (Under Federal/CCTA Review)	PROJECTS UNDER DESIGN	PROJECTS IN BID AND AWARD PROCESS	PROJECTS UNDER CONSTRUCTION												
PROJECT No.	Design Percent	TOTAL BUDGET*	PROJECT NAME	OCT	NOV	DEC	JAN 2021	FEB	MAR	APRIL	MAY	JUNE	JULY	AUG	SEPT				
G-24	100%	\$3,470,000	Pleasant Hill Road Improvements (Gregory to Taylor) Phase I & II																
G-25	100%	\$657,000	Gregory Lane/Elinora Drive Traffic Signal Installation																
MK-2	100%	\$200,000	Storm Drain Maintenance Program																
MK-5	100%	\$7,330,298	Oak Park Blvd/Monticello Roadway Improvements																
MK-4	100%	\$33,569,103	New City Library																
MK-3A	95%	\$516,000	Pedestrian and Bike Program PHRD (Pleasant View to Cumberland)																
MK-3B	65%	\$869,000	Pedestrian and Bike Program - Taylor/Civic Intersection Improvements																
G-26	5%	\$680,000	Contra Costa Blvd Improvement Project - Harriet Drive to Viking				RFP	RFP											
MK-1	5%	\$3,270,000	Street Resurfacing Program (2021/2022)																
Notes:	<p>Annual Creek Maintenance Program (M-3): not shown - programmed and administered through the Maintenance Division</p> <p>Traffic Calming Program (IP-2): not shown above and is scheduled to be implemented per Traffic Safety Commission direction of approved devices</p> <p>ADA Improvement Program (IP-3): part of the SRP see MK-1</p> <p>MK-2A - Storm Drain Improvement Program (Patricia - Phase I&II)- design complete</p>													<p><i>Note:</i></p> <table border="1"> <tr> <td></td> <td>PROJECTS COMPLETE punch list and closeout underway</td> </tr> <tr> <td></td> <td>Projects awaiting materials</td> </tr> </table>			PROJECTS COMPLETE punch list and closeout underway		Projects awaiting materials
	PROJECTS COMPLETE punch list and closeout underway																		
	Projects awaiting materials																		