

UPDATED: July, 2020				PROJECTS (Under Federal/CCTA Review)			PROJECTS UNDER DESIGN			PROJECTS IN BID AND AWARD PROCESS			PROJECTS UNDER CONSTRUCTION		
PROJECT No.	Design Percent	TOTAL BUDGET*	PROJECT NAME	JULY	AUG	SEPT	OCT	NOV	DEC	JAN 2021	FEB	MAR	APRIL	MAY	JUNE
G-24	100%	\$3,470,000	Pleasant Hill Road Improvements (Gregory to Taylor) Phase I												
MK-5	100%	\$7,330,298	Oak Park Blvd/Monticello Roadway Improvements												
G-25	100%	\$657,000	Gregory Lane/Elinora Drive Traffic Signal Installation												
MK-4	100%	\$33,569,103	New City Library												
MK-3A	95%	\$516,000	Pedestrian and Bike Program PHRD (Pleasant View to Cumberland)												
MK-3B	65%	\$869,000	Pedestrian and Bike Program - Taylor/Civic Intersection Improvements												
G-26	5%	\$680,000	Contra Costa Blvd Improvement Project - Harriet Drive to Viking			RFP									
MK-1	5%	\$3,270,000	Street Resurfacing Program (2021/2022)												

**Notes:**  
 Annual Creek Maintenance Program (M-3): not shown - programmed and administered through the Maintenance Division  
 Traffic Calming Program (IP-2): not shown above and is scheduled to be implemented per Traffic Safety Commission direction of approved devices  
 ADA Improvement Program (IP-3): part of the SRP see MK-1  
 MK-2A - Storm Drain Improvement Program (Patricia - Phase I&II)- design complete

*Note:*

	PROJECTS COMPLETE punch list and closeout underway
	Projects awaiting materials